

## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ  
ಸದಸ್ಯರ ಹೆಸರು

ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ  
ಉತ್ತರಿಸುವ ಸಚಿವರು

57

ಶ್ರೀ ರಘುನಾಥ್ ಠಾಪ್ ಮಲ್ಲಾಪುರೆ (ವಿಧಾನ  
ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)

09.07.2018

ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

(ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ)

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿಯ ಯಾವ ಯಾವ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದೆ; ಯಾವ ಯಾವ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ; ಇವುಗಳಿಗೆ ಆಯವ್ಯಯದಲ್ಲಿ ಕಾದಿರಿಸಿದ ಅನುದಾನವೆಷ್ಟು; ಬಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು; ವೆಚ್ಚವಾದ ಅನುದಾನವೆಷ್ಟು; (ಯೋಜನೆಯ ಶೀರ್ಷಿಕೆವಾರು ಸ್ಪಷ್ಟ ಮಾಹಿತಿ ನೀಡುವುದು);	
(ಆ)	ನೀರಾವರಿ ಯೋಜನೆಯ ಯೋಜನಾ ಪ್ರದೇಶದಲ್ಲಿ ಎಸ್‌ಸಿಪಿ/ಐಎಸ್‌ಪಿ ಫಟಕದಡಿಯಲ್ಲಿ (ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮತ್ತು ಪರಿಶಿಷ್ಟ ಪಂಗಡಗಳ ವರ್ಗದಡಿಯಲ್ಲಿ) ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು (ಕಳೆದ 3 ವರ್ಷಗಳ ವರ್ಷವಾರು, ಕಾಮಗಾರಿವಾರು ವಿವರ ನೀಡುವುದು)	ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿರುವ ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ ಯೋಜನೆಗಳ ವಿವರ ಹಾಗೂ ಎಸ್‌ಸಿಪಿ/ಐಎಸ್‌ಪಿ ಫಟಕದಡಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಕ್ರಮವಾಗಿ ಅನುಬಂಧ-1 ಮತ್ತು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
(ಇ)	ಹಾಗಿದ್ದಲ್ಲಿ ಇವುಗಳಿಗೆ ಒದಗಿಸಿದ ಅನುದಾನದ ವಿವರ ಒದಗಿಸುವುದು; ಈ ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿದೆ? (ಪೂರ್ಣ ಮಾಹಿತಿ ಒದಗಿಸುವುದು)	

ಸಂಖ್ಯೆ: ಜಸಂಇ 26 ಎಂಎಲ್‌ಎ 2018



(ಡಿ.ಕೆ.ಶಿವಕುಮಾರ)

ಜಲ ಸಂಪನ್ಮೂಲ ಸಚಿವರು.

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಲಾಪುರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ  
ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 57 ಕ್ಕೆ ಉತ್ತರಗಳು  
ಅನುಬಂಧ - 1

ಕ್ರ. ಸಂ.	ಯೋಜನೆಗಳು	(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)								
		2015-16			2016-17			2017-18		
		ಅನುದಾನ	ಬಿಡುಗಡೆ	ವೆಚ್ಚ	ಅನುದಾನ	ಬಿಡುಗಡೆ	ವೆಚ್ಚ	ಅನುದಾನ	ಬಿಡುಗಡೆ	ವೆಚ್ಚ
1	ಕಾರಂಜಿ	120.00	44.36	44.36	32.97	15.25	15.25	39.22	23.87	23.87
2	ಚುಟುಕಿ ನಾಲ	-	-	-	-	-	-	25.00	-	-
3	ಮೇಲ್ಬಂಡೆ ಮುಲ್ಲಾಮರಿ	0.50	4.79	4.79	0.50	7.15	7.15	50.00	6.07	6.07
4	ಬೀದರ್ ಜಿಲ್ಲೆಯ ಬಸವಕಲ್ಯಾಣ ತಾಲೂಕಿನ ಜಮಖಂಡಿ ಗ್ರಾಮದ ಬಳಿ ಮಾಂಜ್ರಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಿರುವ ಕೊಂಗಳ ಬ್ಯಾರೇಜ್‌ನಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಚುಟುಕಿನಾಲಾ ಜಲಾಶಯ ಮತ್ತು ಬಸವಕಲ್ಯಾಣ ತಾಲೂಕಿನ 15 ಕೆರೆಗಳನ್ನು ತುಂಬಿಸುವ ಯೋಜನೆ	-	-	-	-	-	-	63.00	-	-
5	ಕಾರಂಜಿ ಜಲಾಶಯದ ಒಳಹರಿವಿನ ಕೊರೆತೆಯನ್ನು ಸರಿದೂಗಿಸಲು ಬಲದಂಡೆ ಕಾಲುವೆ ಕಿ.ಮೀ.60 ಮತ್ತು 90 ರಲ್ಲಿ ಮಾಂಜ್ರಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಿರುವ ಮಾಣಿಕೇಶ್ವರ ಮತ್ತು ಹಾಲಹಳ್ಳಿ ಬ್ಯಾರೇಜ್‌ನಿಂದ ನೀರನ್ನು ಒದಗಿಸಿ ಅಚ್ಚುಕಟ್ಟನ್ನು ಸ್ಥಿರೀಕರಿಸುವ ಯೋಜನೆ	-	-	-	-	-	-	43.00	-	-
6	ಬೀದರ್ ಜಿಲ್ಲೆಯ ಮಾಂಜ್ರಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾದ ಬ್ರಿಡ್ಜ್-ಕಂ-ಬ್ಯಾರೇಜ್‌ಗಳು ಜೀರಿಹಾಳ, ಮಾಣಿಕೇಶ್ವರ, ಹಾಲಹಳ್ಳಿ & ಚಂದಾಪುರ ಬ್ರಿಡ್ಜ್-ಕಂ-ಬ್ಯಾರೇಜ್‌ಗಳು	2.50	0.53	0.53	2.50	0.90	0.90	7.50	1.19	1.19

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಲಾಪುರ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ  
ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ ೦೭ ಕ್ಕೆ ಉತ್ತರಗಳು  
ಅನುಬಂಧ - ೨**

**೨೦೧೫-೧೬ನೇ ಸಾಲಿನ ಎಸ್.ಸಿ.ಪಿ ಮತ್ತು ಟಿಎಸ್.ಪಿ ಕಾಮಗಾರಿಗಳ ವಿವರ**

Rs. in lakhs

Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
<b>SCP</b>							
1	Construction of one room block(30 Nos)in various villages, in Humnabad taluka Dist: Bidar under SCP for the year 2015-16 (I.No 22734)	49.5	48.78	57/2017-18 dated:18/01/2018	Sri Biradar-sudharshan	7.29	Work under progress
2	Providing and drilling Borewell including pipe line for irrigation facility In Sy.12 of Sri.Suryakanth-Maruthi under SCP Programme for the year 2015-16 of village DAKULGI in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	01/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.85	Borewell drilled civil work completed.
3	Providing and drilling Borewell including pipe line for irrigation facility In Sy.42 of Sri/Smt Padmaja w/Ramesh under SCP Programme for the year 2015-16 of village DAKULGI in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	02/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.88	Borewell drilled civil work completed.
4	Providing and drilling Borewell including pipe line for irrigation facility In Sy.121,124,&125 of Sri/Smt Honnamma Tukama under SCP Programme for the year 2015-16 of village DAKULGI in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	03/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.89	Borewell drilled civil work completed.
5	Providing and drilling Borewell including pipe line for irrigation facility In Sy.93&95 of Sri/Smt Radhama w/o Bhimsha under SCP Programme for the year 2015-16 of village DAKULGI in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	04/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.90	Borewell drilled civil work completed.
6	Providing and drilling Borewell including pipe line for irrigation facility In Sy.13/1&2 of Sri/Smt Devindra S/o Ismail under SCP Programme for the year 2015-16 of village DAKULGI in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	05/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.78	Borewell drilled civil work completed.
7	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.68 of Sri/Smt. Subhash W/o Ramanna under SCP Programme for the year 2015-16 of village Ameerabadwadi in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	06/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.73	Borewell drilled civil work completed.
8	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.22 of Sri/Smt. Rajkumar Sidram Halge under SCP Programme for the year 2015-16 of village Sindabandgi in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	07/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.80	Borewell drilled civil work completed.
9	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.37/2,40 of Sri/Smt. Kastooribai w/o Vitthal under SCP Programme for the year 2015-16 of village Sindabandgi in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	08/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.90	Borewell drilled civil work completed.
10	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.138 of Sri/Smt. Hanumantappa S/o Shivalingappa under SCP Programme for the year 2015-16 of village Sindabandgi in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	09/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.63	Borewell drilled civil work completed.

11	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.17 of Sri/Smt. Sharanappa S/o Ramanna under SCP Programme for the year 2015-16 of village Sindabandgi in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	10/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.94	Borewell drilled civil work completed.
12	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.81,83,83/2 of Sri/Smt. Lakshman S/o Ambaji under SCP Programme for the year 2015-16 of village Sindabandgi in Humnabad taluka Bidar District under Karanja Project	4.95	3.06	11/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.72	Borewell drilled civil work completed.
13	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 82/A&B of Sri/Smt. Kanteppa S/o Ningappa SCP Programme for the year 2015-16 of village Atiwal in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	19/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.88	Borewell drilled civil work completed.
14	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 223 of Sri/Smt. Sharanappa S/o Peerappa SCP Programme for the year 2015-16 of village Hallikhed (B) in Humnabad taluka Bidar District under Karanja Project	4.95	2.99	20/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.92	Borewell drilled civil work completed.
15	Arranging power supply to 7.5 Hp BAW IP set installation for 13 Nos Sy No 12,68,82/A7B,223,17,22,124(121&123),93(95),13/1&2,37/2/40,42,138& 81(83,82) Humnabad taluka Dist: Bidar under karanja project.	37.22	37.22	63/2017-18 3.02.2018	Sri MD Abdul Jabbar	0.00	Electrical Work to be started
16	Construction of one room block(30 Nos)in various villages in Bidar taluka Dist: Bidar under SCP for the year 2015-16 (Indent No. 22731)	49.5	43.88	35/2017-18 dated: 1/12/2017	Sri Franklin B	13.56	work under progress
17	Construction of one room block(30 Nos)in various villages in Bidar taluka Dist: Bidar under SCP for the year 2015-16 (Indent No. 22733)	49.5	44.36	34/2017-18 dated: 1/12/2017	Sri Franklin B	18.26	work under progress
18	Construction of one room block(20 Nos)in various villages in Bidar taluka Dist: Bidar under SCP(22732)	33	33.28	39/2017-18 dated:12/12/2017	Sri Biradar sudharshan	13.34	work under progress
19	Construction of one room block(05 Nos)in various villages in Bidar taluka Dist: Bidar under SCP(23749)	8.25	0	0	0	0.00	under tender process
20	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 128 of Sri/Smt. Tukkappa S/o Narasappa SCP Programme for the year 2015-16 of village Netwad in Bidar taluka Bidar District under Karanja Project	4.95	3.04	15/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	4.95	Borewell drilled civil work completed.
21	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 53 of Sri/Smt. Srinivas S/o Eshwar SCP Programme for the year 2015-16 of village Sangolagi in Bidar taluka Bidar District under Karanja Project	4.95	3.04	16/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	4.96	Borewell drilled civil work completed.
22	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 16 of Sri/Smt. Arjun S/o Lalappa SCP Programme for the year 2015-16 of village Sirsi (A) in taluka Bidar District under Karanja Project	4.95	2.91	17/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	4.62	Borewell drilled civil work completed.

Rs. in lakhs

23	Providing and drilling Borewell including pipe line for irrigation facility. In Sy.No 37 of Sri/Smt. Sharanappa S/o Tippanna SCP Programme for the year 2015-16 of village Sirsi (A) in Bidar taluka Bidar District under Karanja Project	4.95	2.91	18/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	4.66	Work completed bill to be submitted
24	Providing and drilling Borewell including pipe line for irrigation facility. In Sy.No 36 of Sri/Smt. Laxmibai w/o Rajkumar SCP Programme for the year 2015-16 of village Bagdal in Bidar taluka Bidar District under Karanja Project	4.95	3.03	22/2016-17	Sri Madivalappa B ulavi	5.72	Borewell drilled civil work completed.
25	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 228 of Sri/Smt.Daulappa S/o Babanna SCP Programme for the year 2015-16 of village Bagdal in Bidar taluka Bidar District under Karanja Project	4.95	2.97	23/2016-17	Sri Vijay Kumar S Bangrashetty	4.95	Borewell drilled civil work completed.
26	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 109 of Sri/Smt.Kaalappa S/o Sharanappa SCP Programme for the year 2015-16 of village Bagdal in Bidar taluka Bidar District under Karanja Project	4.95	3.04	24/2016-17	Sri Vijay Kumar S Bangrashetty	3.12	Borewell drilled civil work completed.
27	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 54 of Sri/Smt.Prakash S/o Maruthi SCP-Programme for the year 2015-16 of village Sirsi (A) in Bidar taluka Bidar District under Karanja Project	4.95	2.84	40/2016-17/16/03/2017	MD. Abdul Gaffar Jabbar	3.90	Borewell drilled civil work completed.
28	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 412*2 of Sri/Smt.Prakash Daulappa SCP Programme for the year 2015-16 of village Aurad (S) in Bidar taluka Bidar District under Karanja Project	4.95	2.84	38/2016-17/16/03/2017	MD. Abdul Gaffar Jabbar	0.65	Borewell drilled yeild not achieved
29	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 412*3 of Sri/Smt.Shamsunder S/o Daulappa SCP Programme for the year 2015-16 of village Aurad (S) in Bidar taluka Bidar District under Karanja Project	4.95	2.84	39/2016-17/16/03/2017	MD. Abdul Gaffar Jabbar	0.60	Borewell drilled yeild not achieved
30	Arranging power supply to 7.5 Hp BAW JP set installation for 07 Nos Sy No 228,189,36,16,37,53 & 128 of Bidar taluka Dist: Bidar under karanja project	17.31	14.71	51/2017-18 dated:30/12/2017	M/S Shivani Electrical	0.00	Electrical Work nearing completion
31	Providing & Drilling Borewell in the field in (1)Sy No. 02, (2) Sy No. 20/B, (3) Sy No. 83 & (4) Sy No. 48 of Nelwad Village in Bhalki Tq. under the Command area of D-7 of LBC of K.P. (PACKAGE) (Indent No - 19719)	40.00	12.46	9/16-17 Dt: 02-11-2016	Shakil Patel	12.19	Civil work completed and electrical works under progress.
32	Providing & Drilling Borewell in the field in (1)Sy No. 88- Shrikant S/o Vilhal, (2) Sy No. 88- Laxman S/o Nama, (3) Sy No. 83- Bahurang S/o Sidram & (4) Sy No. 88- Gyani S/o Manik of Korur Village in Bhalki Tq. under the Command area of D-3 of LBC of K.P. (PACKAGE) (Indent No - 19720)	40.00	12.88	10/16-17 Dt: 02-11-2016	Shakil Patel	12.18	Civil work completed and electrical works under progress.



33	Providing & Drilling Borewell in the field in (1) Sy No. 13/1, (2) Sy No. 1/1, (3) Sy No. 13/3 & (4) Sy No. 26/C of Gorchincholi Village in Bhalki Tq. under the Command area of D-9 of LBC of K.P. (PACKAGE) (Indent No - 19721)	40.00	12.53	11/16-17 Dt: 02-11-2016	Shakil Patel	11.58	Civil work completed and electrical works under progress.
34	Providing & Drilling Borewell in the field in (1) Sy No. 86/87 in D-21 of Kurubkhegi Village, (2) Sy No. 74 in D-28 of Hamal Village, (3) Sy No. 7 in D-37 of Madakatti Village & (4) Sy No. 133 in D-14 of Masimadu Village in Bhalki Tq. of LBC of K.P. (PACKAGE) (Indent No - 19722)	40.00	13.20	7/16-17 Dt: 02-11-2016	Sanjay Chavan	12.59	Civil work completed and electrical works under progress.
35	Providing & Drilling Borewell in the field in (1) Sy No. 15/16 & 15/17 in D-2 of Byalhalli village, (2) Sy No. 122/1-B in D-4 of Kanji Village, (3) Sy No. 75/1 in D-12 of Godhipparga Village, (4) Sy No. 16/5 in D-14 of Dawargaon Village & (5) Sy No 173/* in D-16 of Maroor Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No - 19723)	46.00	18.68	12/16-17 Dt: 02-11-2016	Shakil Patel	16.15	Civil work completed and electrical works under progress.
36	Providing Bore well facility irrigation to land of SCP Farmers 1) Laxman S/o Pundarik Kivnde in D-64 of Dongapur Village, 2) Shital Kumar S/o Vithal, in D-66 of Dongapur Village & 3) Gangadhar S/o Lingappa in D-68 of Alandi Village in Bhalki Tq of RBC of K.P. (PACKAGE) (Indent No - 19734)	27.00	10.37	8/16-17 Dt: 02-11-2016	Sanjay Chavan	9.69	Civil work completed and electrical works under progress.
37	Providing Bore well facility irrigation to land of SCP Farmers 1) Kallappa S/o Hanumanth in D-75 of Beer(B) village, 2) Dilip S/o Shankar Dharna in D-75 of Hachak muth Village & 3) Sambaji, Manik S/o Ghaleppa in D-75 of Beer (B) Village in Bhalki Tq of RBC of K.P. (PACKAGE) (Indent No - 19735)	27.00	10.42	28/16-17 Dt: 14-12-2016	C G Jante	8.36	Civil work completed and KEB registration is completed, estimate awaited from GESCOM
38	Providing & Drilling Borewell in the field of SCP farmer in (1) Sy No. 232/A in Disty No 37 of Bhatambra Village, (2) Sy No. 229 in Disty No 45 of Shivani Village & (3) Sy No. 73/2 in Disty No 49 of Lakhangaon Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No - 19874)	30.00	9.19	22/16-17 Dt: 10-11-2016	C G Jante	8.11	Civil work completed and electrical works under progress.
39	Providing & Drilling Borewell in the field of SCP farmer in (1) Sy No. 28/4/E in Disty No 53, (2) Sy No. 28/6 in Disty No 54 & (3) Sy No. 19 in Disty No 55 of Kakanal Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No - 19877)	28.00	10.29	23/16-17 Dt: 10-11-2016	C G Jante	9.06	Civil work completed and electrical works under progress.
40	Providing & Drilling Borewell in the field of SCP farmer in (1) Sy No. 36 in Disty No 60 & (2) Sy No. 117/3 in Disty No 57 of Tahwad (M) Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No - 19878)	18.00	5.50	24/16-17 Dt: 10-11-2016	C G Jante	4.99	Civil work completed and electrical works under progress.
42	Arranging power supply to 16 beneficiaries of 7.5HP B/W IP set installation under SCP off LBC of KP I.No.23723	49.99	54.63	56/17-18 dt:07.02.2018	Kupendra Gurubasappa	11.54	work under progress.
43	Arranging power supply to 5 beneficiaries of 5 & 7.5HP B/W IP set installation under SCP off RBC of KP I.No.23725	16.70	18.17	55/17-18 dt:07.02.2018	Kupendra Gurubasappa		work under progress.
44	Arranging power supply to 14 beneficiaries of 7.5HP B/W IP set installation under SCP off RBC of KP I.No.23703	35.72	39.23	58/2017-18 dt:07.02.2018	Kupendra Gurubasappa	31.08	work under progress.

Rs. in lakhs

45	Providing and drilling Borewell in the field of SCP farmer(1) Sri Devraj S/O of Sangram in sy.no-133/1 in distry no-3 of Tulgaon (K) village and (2) Smt Rangamma w/o Arjun rao in sy no-82/4 in distry.no-15 of Dawargaon village in Bhalki Tq of LBC of KP(Including electrification work)	20.00	16.88	69/26-03-2018	shri Prabhu ling Shabadi	4.41	work under progress
46	Providing Irrigation facility by drilling Borewell, installation of pump set, Electrification work & its Servicing by Gescom & Commissioning the scheme to SCP farmers in command area of Distry No. 26 & 26A of RBC and Distry No. 15, 21 & 22 of LBC of CNP. (Indent No. 19792) ( 5 Works)	35.00	31.74	05/2016-17 ದಿನಾಂಕ 25-10-2016	Sri Sudarshan Biradar R/o Kudli	31.44	works completed
47	Providing Irrigation facility by drilling Borewell in Sy. No. 86 Sri Babu S/o Mallappa, Sy. No. 50 Sri Ambruthappa S/o Gundappa, Sy. No. 35 Sri Revansiddappa S/o Lakappa, Sy.No.89/4 Sri Prakash S/o Ramanna and Sy. No. 81/2 Sri Ramanna S/o Sekhappa in Hallikhed (K) Village in command area of LBC of UMP. (Indent No. 19252) Package.( 5 Works)	35.00	28.74	13/2016-17 ದಿನಾಂಕ 02-11-2016	Sri M A Jabbar R/o Bidar	16.41	Electification work to be Done
48	Providing Irrigation facility by drilling Bore in Sy.No.107 Sri.Revansiddappa S/o Malappa Melinkeri, Sy.No. 120/1 Smt. Laximibai W/o Narayanrao Sy.No. 107 Sri. Jaganath S/o Gundappa and Sy. No. 98/2 Sri.Dhulappa S/o Mastanappa in Hallikhed (K) Village in the CA of LBC of UMP. (Indent No. 19253) Package.(4 Works)	28.00	23.85	14/2016-17 ದಿನಾಂಕ 02-11-2016	Sri M A Jabbar R/o Bidar	6.64	Electification work to be Done
49	Providing Irrigation facility by drilling Bore in Sy. No. 49/4 Sri.Vithal S/o Hanumanth., Sy No.63/2, 63/4, Sri Gundappa S/o Nigappa and Sy. No. 69/4 Sri Prabhu S/o Devappa in Dhannur@ Village in the CA of RBC of UMP. (Indetn.No. 19254) Package. (3 Works)	21.00	17.71	15/2016-17 ದಿನಾಂಕ 02-11-2016	Sri M A Jabbar R/o Bidar	3.76	Electification work to be Done
50	Providing Irrigation facility by drilling Bore in Sy. No. 38 Sri.Jayanna S/o Gundappa, Sy No.42 Smt. Shantamma W/o Shankar and Sy No. 21 Smt. Chanderamma W/o Ramchander in Dhannur@ Village in the CA of LBC of UMP. (Indetn No. 19255) Package. (3 Works)	21.00	17.81	16/2016-17 ದಿನಾಂಕ 02-11-2016	Sri M A Jabbar R/o Bidar	9.65	Electification work to be Done
51	Providing Irrigation facility by drilling Bore in Sy. No. 126 Sri.Rajkumar S/o Shivare, Sy No.43 Sri Gurupatra S/o Jannappa, Sy No. 107/6 Sri Manojkumar S/o Shivare Sy No. 98, Sri Shambuling S/o Saibanna and Sy No. 125 Sri Dhulappa S/o Shantappa in Kherda (B) Village in the CA of RBC of UMP. (Indetn No. 19256) (5 Works)	35.00	29.48	18/2016-17 ದಿನಾಂಕ 02-11-2016	Sri Madivalayya Hiremath R/o Bhalki	9.74	Electification work to be Done
52	Providing Irrigation facility by drilling Bore in Sy. No. 34/5.Smt Tarabai S/o Sitaram Sy No. 29/5 Smt. Premabai S/o Baliram Rathod in Handiyal Thanada Sy.No. 49/A2 Sri Kantu S/oBhasu, Sy No. 49/A1 Sri Narayan S/o Pandu and Sy No. 29/3 Sri Ramlu S/o Baksu in Kherda(B) Village in the CA of LBC of UMP. (Indetn No. 19257) Package. (5 Works)	35.00	30.29	17/2016-17 ದಿನಾಂಕ 02-11-2016	Sri M A Jabbar R/o Bidar	10.78	Electification work to be Done
53	Providing Irrigation facility by drilling Borewell, installation of pump-set, Electrification work and its servicing by GESCOM and commissioning the scheme to SCP farmers for the Sy No 55/4 Sri Baggu S/o Namu, Sy No 38 Sri Heera Nayak Pura Nayak S/o Devu, SY No 29/3 Sri Jayaram S/o Heera and Sy No. 49/k Sri Vithal S/o Shyamu in Kherda(B) Village in Command area of LBC work Indent No. 19248 under UMP. (4 Works)	40.00	21.76	57/2016-17 ದಿನಾಂಕ 14-02-2017	Shanti Enterprises R/o Bellary	11.39	Electification work to be Done

6

Rs. in Lakhs

54	Providing Irrigation facility by drilling Borewell, installation of pump set, Electrification work and its servicing by GESCOM and commissioning the scheme to SCP farmers for the Sy No 123/A C Sri Prakash S/o Vitthal, Sy No 110 Sri Sharanappa S/o Ramanna in RBC, Sy No 65/2 Sri Lohidas S/o Hanishchandra in LBC of Kherda(B) Village and Sy No 46/3 Smt. Ramabai W/o Dasharath in Dhannura(R) Village Command area of LBC work Indent No. 19249 under UMP. (4 Works)	40.00	22.23	59/2016-17 ದಿನಾಂಕ: 14-02-2017	Sri Shakeel Patel R/o Othgi	9.91	Electrification work to be Done
55	Providing Irrigation facility by drilling Borewell, installation of pump set, Electrification work and its servicing by GESCOM and commissioning the scheme to SCP farmers for the Sy No 35 Sri Revansiddappa S/o Tukappa and Sy No 35/2 Sri Sharanappa S/o Tukappa in Chilkota Village in Command area of LBC work Indent No. 19250 under UMP. (2 Works)	20.00	11.67	58/2016-17 ದಿನಾಂಕ: 14-02-2017	Shanti Enterprises R/o Bellary	5.56	Electrification work to be Done
56	Construction of CC road from kanakadas circle to shetagemma temple via shivalingeshwar temple in kherda(B) village of humnabad tq i.no 23237	16.00	8.53	62/2017-18 9.2.2018	C.J.Jante	6.86	spillover work for 2017-18



Rs. in lakhs

Rs. in lakhs

Sl. No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
	<b>TSP</b>						
1	Construction of one room block(05.Nos)in various villages in Humnabad Taluka Dist: Bidar under TSP for the year 2015-16 (Indent No. 22735)	8.25	8.32	40/2017-18 dated:12/12/2017	Sri Birdar sudharshan	8.24	Work under progress
2	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.76 of Sri/Smt.Teijamma w/o Sangappa under SCP Programme for the year 2015-16 of village Dakulgi in Humnabad taluka Bidar District under Karanja Project	4.95	3.06	12/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.89	Borewell drilled civil work completed.
3	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.04/1 of Sri/Smt.Prabhu S/o Madhappa under TSP Programme for the year 2015-16 of village Ameerabadwadi in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	13/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.85	Borewell drilled civil work completed.
4	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No.37/2 of Sri/Smt Suresh S/o Devendrappa under TSP Programme for the year 2015-16 of village Ameerabadwadi in Humnabad taluka Bidar District under Karanja Project	4.95	3.05	26/2016-17/5/12/2016	Sri Parmeshwar kori	0.00	Borewell drilled civil work under progress
5	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No .94 of Sri/Smt. Vishnukanth S/o Vithalrao under TSP Programme for the year 2015-16 of village Ameerabadwadi in Humnabad taluka Bidar District under Karanja Project	4.95	3.04	14/2016-17/5/12/2016	Sri Vijay Kumar S Bangrashetty	2.92	Borewell drilled civil work completed.
6	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 135 of Sri/Smt. Rukkamma w/o Basappa under TSP Programme for the year 2015-16 of village Halikhed (B) in Humnabad taluka Bidar District under Karanja Project	4.95	2.93	21/2016-17/5/12/2016	Sri Vijay Kumar S. Bangrashetty	2.77	Borewell drilled civil work completed.
7	Arranging power supply to 7.5 Hp B/W IP set installation for 05 Nos Sy No 76,04/01,37/2,94 & 135 of Bidar taluka Dist: Bidar under karanja project	13.80	11.80	30/2017-1/ dtd:14/08/2017	M/S Shivani Electrical	0.00	Electrical work under progress
8	Construction of one room block(10 Nos)in various villages in Bidar Taluka Dist: Bidar under TSP for the year 2015-16 (Indent No. 22732)	16.50	16.64	39/2017-18 dated:12/12/2017	Sri Biradar sudharshan	5.57	Work under progress
9	Construction of one room block(01 Nos)in various villages in Bidar Taluka Dist: Bidar under TSP for the year 2015-16 (Indent No. 23479)	1.65	1.62			0.00	Tender under evaluation
10	Providing and drilling Borewell including pipe line for irrigation facility In Sy.No 109/7/15 of Sri/Smt.Adeppa S/o Gundappa TSP Programme for the year 2015-16 of village Bavagi in Bidar taluka Bidar District under Karanja Project	4.95	2.84	41/2016-17/16/03/2017	MD. Abdul Gaffar Jabbar	2.53	Borewell drilled civil work under progress
11	Providing Bore well facility irrigation to land of TSP Farmers 1) Shivaji S/o Vithal in D-66 of Donagapur village & 2) Balaji S/o Vajinath in D-72 of Hunji Village in Bhalki Tq of RBC of K.P. (PACKAGE) (Indent No - 19736)	20.00	7.46	29 /16-17 Dt: 14-12-2016	C G Jante	7.08	Civil work completed and electrical work under progress.
12	Providing & Drilling Borewell in the field of TSP farmer in (1)Sy No. 205 in Disty No 35, (2) Sy No. 221 in Disty No 35 & (3) Sy.No. 46 in Disty No 38 of Bhatambra Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No - 19879)	30.00	8.66	25 /16-17 Dt: 10-11-2016	C G Jante	8.02	Civil work completed and electrical work under progress.

13	Providing & Drilling Borewell in the field of TSP farmer in (1) Sy. No. 11/2 in Disty No 62, (2) Sy No. 149/1 in Disty No 56, (3) Sy No. 117/2 In Disty No 58 & (4) In Sy No. 11/3 in Disty No. 62 of Talwad (M). Village in Bhalki Tq. of RBC of K.P. (PACKAGE) (Indent No. - 19880)	40.00	12.69	21/16-17 Dt: 10-11-2016	Madivalayya G Hiremath	12.13	Civil work completed and electrical work under progress.
14	Arranging Power Supply to 14 Beneficiaries of 7.5 HP B/W IP Set installation under SCP of R.B.C. of Karanja Project (Indent No 23703)	21.82	37.43	58/2017-18 dt:07.02.2018	Kupendra Gurubasappa	31.04	work under progress
15	Providing Irrigation facility by drilling Borewell in Sy. No.35 Sri-Anheppa Peerappa in Kherda(B) Village in command area of LBC & Sy No. 100 Sri Manik Dhamanna Sy No.34 Sri Ganpathi Nagappa Sy No.32/2B Sri Mallikarjun Kashappa in Dhannura Village in the ICA of LBC of UMP. (Indent No. 19258) Package. (4 works)	28.00	23.89	19/2016-17 ದಿನಾಂಕ 02-11-2016.	Sri Shakeel Patel R/o Othgi	8.29	Civil work completed and electrical work under progress.
16	Providing Irrigation facility by drilling Bore in Sy.No.84 Sri Kashappa S/o Tukappa, Sy No. 82 Sri. Ashok Gundappa, Sy No. 84 Smt. Sumithrabai Ramling in Dhannura Village in the ICA of RBC & Sy No-30 Smt-Tukamma Mallappa - Sy No-94 Smt. Shekhamma Shankar in Hallikhed Village in ICA LBC of UMP. (Indent No. 19259) Package. (5 works)	35.00	29.22	20/2016-17 ದಿನಾಂಕ 02-11-2016.	Sri Shakeel Patel R/o Othgi	16.45	Civil work completed and electrical work under progress.
17	Providing Irrigation facility by drilling Borewell, installation of pump set, Electrification work & its Servicing by Gescom & Commissioning the scheme in Sy.No. 248/2 and, Construction of all wether road and sinking of bore well and fixing of pump set in Chitlaguppa Village of Humnabad Taluka. (Indent No. 19251) (4 works)	19.17	17.23	06/2016-17 ದಿನಾಂಕ 23-10-16	Sri Medavishnuvardhan Reddy R/o Davangere	7.20	Civil work completed and electrical work under progress.
18	Construction of 7 Houses under Basava Vasati Yojane at Chitguppa Village Tq.Humnabad Dist.Bidar. (1 work)	12.25	11.22	17/2017-18 ದಿನಾಂಕ 24-10-17	Sri Franklin R/O Bidar	8.03	7 Houses Constructed by beneficiaries upto Lintel Level

Rs. in lakhs

Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
	<b>SCP</b>						
1	Construction of cc road and Drain in SC Ward area of chandapur, Khasampur, Balur, Hajinal, Nitur(B), Kotgyal, Mura, Beergi(K), Nagrai, Kudli and Walsang village in Bha ki taluka under command area of karanja project	275.00	291.21	28/2017-18 dated 24/07/2017	M/S Shardha construction	279.83	Work completed
2	Construction of one room block(1 Nos) in various villages in BHALKI taluka Dist. Bidar under SCP for the year 2016-17 (Indent No-24145)	1.75	1.79	56/2017-18 dated 16/1/2018.	Sri Jayaprakash S Angadi	0.90	work under progress
3	HOSPITAL TO AMBEDKAR CIRCLE TOWARDS HILALPUR ROAD IN HALLIKHED(B) VILLAGE 2) CONSTRUCTION OF C.C. ROADS AND DRAINS FROM CHICKMATH TO SC HOSTEL IN HALLIKHED(B) VILLAGE 3) CONSTRUCTION OF C.C. ROADS AND DRAINS FROM BHMSH SINDE HOUSE TO SHIVRAJ KHANDANAVAR HOUSE IN SINDBANDGI VILLAGE 4) CONSTRUCTION OF DRAINS IN ATIWAL VILLAGE IN HUMNABAD TALUKA. (SCP) IN HUMNABAD TALUKA. (SCP) (Indent No-22544)	73.00	69.58	36/2017-18/12/12/2017	Sri patil sanjay panditrao	68.94	Work under progress & drain work completed Road to be started
4	CONSTRUCTION OF CC ROADS AND DRAINS FROM HOUSE OF VITHAL DAKULGI TO WARDS HILALPUR ROAD OF KARANJA LAYOUT IN HALLIKHED(B) VILLAGE UNDER SCP TO HUMNABAD DIST BIDAR.	8.00	7.24	23/2017-18/17/5/2017	Sri Rajkumar S kodagi	7.17	Work completed
5	CONSTRUCTION OF C.C. ROADS AND DRAINS IN DAKULGI VILLAGE FROM SUBHASH HOUSE TO LAXMI TEMPLE IN HUMNABAD TALUKA (SCP)	30.00	23.38	17/2017-18/26/4/2017	shakil patel	23.38	Work completed
6	CONSTRUCTION OF CC ROAD AND DRAINS FROM HOUSE OF ARJUN HILALPUR TO MANIKAPPA HALGI HOUSE IN SHAKARGUNJWADI VILLAGE (SCP) TO HUMNABAD DIST BIDAR	16.00	13.43	19/2017-18/26/4/2017	shakil patel	0.00	work under progress
7	CONSTRUCTION OF CC ROAD AND DRAIN IN NEHRU NAGAR VLLAGE TO HUMNABAD DIST. BIDAR	11.00	10.93	18/2017-18/26/4/2017	shakil patel	9.03	Work completed
8	CONSTRUCTION OF C C ROADS AND DRAINS FROM BASSAPPA CHINKERI HOUSE TO SC RUDRA BHOOMI IN MARKAL VILLAGE IN HUMNABAD TALUKA (SCP)	22.00	17.94	20/2017-18/26/4/2017	shakil patel	13.75	Work completed

12

SI No	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
9	CONSTRUCTION OF CC ROAD AND DRAINS FROM VAIJINATH METRE HOUSE TO TUKARAM SANGOLGI HOUSE IN MARKAL VILLAGE IN HUMNABAD TALUKA (SCP)	14.00	11.57	04/2017-18/26/4/2017	shakil patel	9.81	Work completed
10	CONSTRUCTION OF CC ROAD AND DRAINS FROM AMBEDKAR CHOUKE TO BASSAPPA JOTHGOND HOUSE IN MARKAL VILLAGE IN HUMNABAD TALUKA (SCP)	14.00	11.70	21/2017-18/26/4/2017	shakil patel	11.67	Work completed
11	CONSTRUCTION OF CC ROAD AND DRAINS FROM HANMANTH LANGOTI HOUSE TO PUNDLIK MARAPALLI HOUSE IN NIMBOOR VILLAGE IN HUMNABAD TALUKA (SCP)	17.00	14.77	5/2017-18/26/4/2017	shakil patel	14.20	Work completed
12	CONSTRUCTION OF CC ROAD AND DRAINS FROM MANIK METRE HOUSE TO ADEPPA HOUSE IN NIMBOOR VILLAGE IN HUMNABAD TALUKA (SCP)	8.00	7.26	42/2016-17/20/3/2017	Patil sanjay panditarao	5.97	Work completed
13	CONSTRUCTION OF DRAINS AMEERABADWADI VILLAGE IN HUMNABAD TALUKA (SCP)	9.00	7.26	06/2017-18/26/4/2017	shakil patel	7.26	Work completed
14	CONSTRUCTION OF ONE ROOM BLOCK (14 NO'S HOUSES) IN VARIOUS VILLAGES IN HUMNABAD TALUKA & BHALKI TALUKA DIST. BIDAR UNDER SCP FOR THE YEAR OF 2016-17 (INDENT NO.22737)	24.50	24.89	52/2017-18 dated.01/01/2018	Sri siddanna S Kala	8.23	Work under progress
15	CONSTRUCTION OF ONE ROOM BLOCK (22 NO'S HOUSES) IN VARIOUS VILLAGES IN HUMNABAD TALUKA & BHALKI TALUKA DIST. BIDAR UNDER SCP FOR THE YEAR OF 2016-17 (INDENT NO.24145)	38.50	39.63	56/2017-18 dated.16/01/2018	Sri Jayaprakash S Angadi	19.80	Work under progress
16	providing and drilling 06 no bore well including pipe line facility for irrigation purpose in humnabad to dist.bidar under MLA fund SCP Programme for the year 2016-17(indent no-22583)	29.70	19.05	59/2017-18 dated 06/02/2018	Sri Shanker gouda S patil	18.63	Evaluation report submitted for approval
17	CONSTRUCTION OF C.C. ROADS AND DRAINS IN HAJJARAGI VILLAGE IN BIDAR TALUKA UNDER SCP.	21.00	0.00	-	KRIDL	21.00	Works handed over to KRIDL
18	CONSTRUCTION OF CC ROADS AND DRAINS IN BAGDAL THANDA(A) VILLAGE IN BIDAR TALUKA(SCP)	12.00	10.46	01/2017-18/26/4/2017	Sri Rajkumar S kodagi	10.35	work completed. Final bill paid
19	CONSTRUCTION OF CC ROADS AND DRAINS IN BHAINNALLI VILLAGE IN BIDAR TALUKA(SCP)	6.00	5.12	02/2017-18/26/4/2017	Sri Rajkumar S k	5.04	work completed. Final bill paid
20	CONSTRUCTION OF CC ROADS AND DRAINS IN Ranol kheni VILLAGE IN BIDAR TALUKA(SCP)	7.00	-	-	KRIDL	0.00	Works handed over to KRIDL

Sr No	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
21	CONSTRUCTION OF CC ROADS ANDS DRAINS IN Sirs(A) VILLAGE N BIDAR TALUKA(SCP)	20.00		-	KRIDL	20.00	Works handed over to KRIDL
22	CONSTRUCTION OF CC ROADS ANDS DRAINS IN Bawgi VILLAGE N BIDAR TALUKA(SCP)	7.00	5.68	31/2017-18 dtd 14/08/2017	Sri Franklin B	5.64	work completed. Final bill submitted
23	CONSTRUCTION OF CC ROADS ANDS DRAINS IN Nelwad VILLAGE N BIDAR TALUKA(SCP)	7.00	0.00	-	KRIDL	7.00	Works handed over to KRIDL
24	CONSTRUCTION OF CC ROADS ANDS DRAINS N Sangolgi VILLAGE IN BIDAR TALUKA(SCP)	30.00	0.00	-	KRIDL	30.00	Works handed over to KRIDL
25	Construction of one room block(14 Nos)in various villages n Bidar taluka Dist Bidar under SCP for the year 2016-17 (indent No.23139)	24.50	24.18	53/2017-18 dated 01/01/2018	Sri Siddanna kalla	2.57	work under progress
26	providng and drillng 02 no bore well including pipe ine facility for irrigation purpose n bidar tq dist bidar under M-LA fund SCP Programme for the year 2016-17(indent no-22583)	6.46	6.34	55/2017-18 dated.06/01/2018	Sri shanker S gouda patl	6.20	work under progress
27	Construction of Boudha samudaya bhavan at Andour village in Bidar taluka (SCP) (Indent No.21986)	99.45	100.09	37/2017-18 DTD:12/12/2017	Sri B I Bijjargi	45.00	work under progress
28	Construction of SC Boudha samudaya bhavan at Bidar taluka Dist Bidar (SCP)	150.00	150.00	-	KRIDL	150.00	work completed
29	Providng C C Road and Drain at Village (1) Chikalchanda, (2) Hunji (K), (3) Talwad (M), (4) Bhatambra, (5) Hach kmath, (6) Dongapur, (7) Khudavandpur, (8) Telgaon and (9) Lanjwad in Bhalki Tq. under command area of. Karan,a Project (PACKAGE) (Indent No - 21836)	174.27	155.84	5/2017-18 dt 22.05.2017	M.D.Sirajoddin Ghulam	111.64	work under progress
30	Construction of CC Road From Manik Gundappa House to Jalendar Mang House and From Shambuling. Nijalingappa House to Dhu appa Lalappa House in Kherda (B) village of Humnabad Taluka in Upper Mullamari Project. I No 22321	34.00	19.59	1/2017-18 dt.20.07.2017	Shakil patei		work under progress
31	Construction of Ambedikar Bhavan in Kherda, Dhanura ( R ),Hallikhed (K) and Chitakotta Village of Humnabad Taluka I.No 22319	40.00	36.33	08/2017-18 dt.20.07.2017	Shakil patei		work under progress
32	Construction of Approach Road to Farmers (Ayacut Road) from Hallikhed - Kherda (B) main Road to Shankar Thanda (Govinda Thanda) of Humnabad Taluka in Upper Mullamari Project I No 22320	30.00	23.16	12 /2017-18 dt.20.07.2017	Sri Riyazuddin Patel	23.06	work completed
33	Construction of Approach Road to Farmers (Ayacut Road) from Padakatti Cross to Hanumanth Jaba Land and CC Road From Kanteppa Jawalgi House to Nar Singh Patel Land of Sonth Village in Kalburgi Taluka in Upper Mullaman Project (Indent no-24655)	37.50	28.64	67/2017-18, Dated 19-03-2018	ಶ್ರೀ ಸಂಗಮೇಶ ವಿ ಪಾಟೀಲ್		work under progress

Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
Rs. in lakhs							
Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
	<b>TSP</b>						
1	Construction of cc road and Drain in SC Ward area of chandapur, Khashempur, Balur, Hajinal, Nitur(B), Kotgyal, Mural, Beergi(K), Nagral, Kudli, And Walsang. village in Bhalki taluka under command area of karanja project.	200.00	199.15	No.25/2017-2017 dtd:30.5.2017	Karur Anilkumar (Shanti enterprises)	183.12	Work completed
2	CONSTRUCTION OF CC ROAD AND DRAINS FROM S.T DASARATH HOUSE TO VIJINATH ANDOOR HOUSE IN DAKULGI VILLAGE IN HUMNABAD TALUKA (TSP)	7.00	5.81	08/2017-18/26/4/2017	shakil patel	5.62	Work completed
3	CONSTRUCTION OF CC ROAD AND DRAINS FROM HOUSE OF KALLAPPA TOKRI KOLI TO CANARA BANK IN HALLIKHED(B) VILLAGE (TSP) TQ.HUMNABAD DIST.BIDAR.	10.00	9.34	22/2016-17/17/5/2017	Sri meenkeri sunil	9.23	Work completed
4	CONSTRUCTION OF C.C. ROAD AND DRAINS FROM HOUSE OF SHIVAPPA DHUMNSUR TO VITHAL BAWAGI HOUSE(ADJCENT. ROAD) IN SHAKKARGUNJWADI VILLAGE(TSP) TQ.HUMNABAD DIST.BIDAR.	21.93	17.91	16/2016-17/26/4/2017	shakil patel	2.79	Work under progress
5	CONSTRUCTION OF C.C. ROAD AND DRAINS FROM HOUSE OF MALLAPPA MARPALLI HOUSE TO ASHOK BAWAGI HOUSE (ADJCENT ROAD ) IN SHAKKARGUNJWADI VILLAGE(TSP) TQ.HUMNABAD DIST.BIDAR.	23.93	19.53	09/2017-18/26/4/2017	shakil patel	13.32	Work under progress
6	CONSTRUCTION OF CC ROAD AND DRAINS FROM BASAWESHWAR CIRCLE TO SHIVAPPA HOUSE IN BOTHGI VILLAGE IN HUMNABAD TALUKA (TSP)	15.00	13.00	07/2017-18/26/4/2017	shakil patel	12.80	Work completed
7	providing and drilling 01 no bore well including pipe line facility for irrigation purpose in humnabad tq: dist:bidar under MLA fund TSP Programme for the year 2016-17(indent no-22584)	4.95	3.14	55/2017-18 dated:06/01/2018	Sri Shanker s gouda patil	3.13	Work completed
8	CONSTRUCTION OF ONE ROOM BLOCK (08 NO'S HOUSES) IN VARIOUS VILLAGES IN HUMNABAD TALUKA DIST. BIDAR UNDER SCP/TSP FOR THE YEAR OF 2016-17. (INDENT NO:24145)	14.00	13.92	56/2017-18 dated:16/01/2018	Sri. Jayaprakash Angadi	7.20	Work under progress



15

2017-18ನೇ ಸಾಲಿನ ಎಸ್.ಸಿ.ಬಿ / ಉಪಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳ ವಿವರ

Rs. in lakhs

Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
<b>SCP</b>							
1	Construction of Samudaya Bhavan in SC colony at Nittur (B) village in Bhalki Taluka.	12.50	10.9	44/2017-18 dated:30/12/2017	Sri Rajkumar c ashthure	0.00	Work under progress
2	Construction of Samudaya Bhavan in SC colony at Gornal village in Bhalki Taluka.	12.50	10.93	41/2017-18 dated:21/12/2017	Sri Suresh c madana	0.00	Work under progress
3	Construction of C.C. road and drain Nehru nagar & Dakulgi in humnabad taluka Dist: Bidar under SCP for the year 2017-18.	42.00	39.18	58/2017-18 dated:19/01/2018	Sri Eshwar B Kanneni	11.14	Work under progress
4	Construction of C.C. road and drain Ameerabad wadi(TSP) sitalagera (SCP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18.	14.00	12.45	54/2017-18 dated:06/01/2018	Sri Vajinath	10.26	Work under progress
5	Construction of C.C. road and drain Hallikhed (B) (SCP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18.	49.00	43.11	50/2017-18 dated:30/12/2017	Sri Franklin B	25.94	Work under progress
6	Construction of C.C. road and drain Hallikhed (B) (SCP) & Hilapur(SCP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18.	48.00	42.55	49/2017-18 dated:30/12/2017	Sri Shakil patel	24.01	Work under progress
7	Construction of C.C. road and drain Hallikhed (B) (SCP) & Sindabandagi (SCP) & Atiwai (SCP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18.	32.00	28.6	47/2017-18 dated:30/12/2017	Sri Shakil patel	24.58	Work under progress
8	Construction of samudaya bhavan of village Dakulgi in Humnabad taluka Dist: Bidar under SCP for the year 2017-18.	15.00	13.13	45/2017-18 dated:30/12/2017	Sri Shakil patel	0.00	Work under progress
9	Construction of SC Samuday Bhavan at Bhairanali village in Bidar Taluka	12.50	-	-	KRIDL	12.50	Works handed over to KRIDL
10	Construction of SC Samuday Bhavan at Sirsi (A) village in Bidar Taluka	12.50	-	-	KRIDL	12.50	Works handed over to KRIDL
11	Construction of SC Samuday Bhavan at Aurad (S) village in Bidar Taluka	12.50	-	-	KRIDL	12.50	Works handed over to KRIDL
12	Construction of SC Samuday Bhavan at Nehwad village in Bidar Taluka	12.50	-	-	KRIDL	12.50	Works handed over to KRIDL
13	Construction of SC Samuday Bhavan at Bawagi village in Bidar Taluka	12.50	-	-	KRIDL	12.50	Works handed over to KRIDL
14	Providing water supply facility at Ranjol Kheni village in bidar Taluka	10.00	-	-	KRIDL	10.00	Works handed over to KRIDL
15	Providing Street light and transmission facility at Ranjol Kheni village at Bidar Taluka	15.00	-	-	-	0.00	under tender stage
16	Construction of CC Road and Drain at Bhairanali Village in Bidar Taluka	28.00	-	-	KRIDL	28.00	Works handed over to KRIDL
17	Construction of CC Road and Drain at Sirsi (A) Village in Bidar Taluka	25.00	-	-	KRIDL	25.00	Works handed over to KRIDL
18	Construction of CC Road and Drain at Aurad (S) Village in Bidar Taluka	15.00	-	-	KRIDL	15.00	Works handed over to KRIDL
19	Construction of CC Road and Drain at Nehwad Village in Bidar Taluka	11.50	-	-	KRIDL	11.50	Works handed over to KRIDL
20	Construction of CC Road and Drain at Bawagi Village in Bidar Taluka	11.00	-	-	KRIDL	11.00	Works handed over to KRIDL
21	Construction of CC Road and Drain at Bagdal Village in Bidar Taluka	30.00	-	-	KRIDL	30.00	Works handed over to KRIDL

16

Sl No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
22	Construction of CC Road and Drain at Sangolagi Village in Bidar Taluka	25.00			KRIDL	25.00	Works handed over to KRIDL
23	Construction of CC Road and Drain at Bagdal Tanda (A) Village in Bidar Taluka	20.00			KRIDL	20.00	Works handed over to KRIDL
24	Construction of CC Road and Drain at Bagdal Tanda (B) Village in Bidar Taluka	22.00			KRIDL	22.00	Works handed over to KRIDL
25	Construction of CC Road and Drain at Kheni Ranjoli Village in Bidar Taluka	25.00			KRIDL	25.00	Works handed over to KRIDL
26	Construction of Samudaya Bhavan in Tamali village of Bhalki Taluka Under SCP scheme of RBC of Karanja Project (Indent No: 23188/Call-2)	12.50	12.50	30/2017-18 dt:03.01.2018	Dhanraj Tondkarne	3.22	work under progress
27	Construction of Samudaya Bhavan in Bhatasangvi village Bhalki Taluka Under SCP of RBC of Karanja Project (Indent No: 23200/Call-2)	12.50	11.55	31/2017-18 dt:03.01.2018	Dhanraj Tondkarne		work under progress
28	Construction of Samudaya Bhavan in Dadgi village of Bhalki Taluka Under SCP scheme of LBC of Karanja Project (Indent No: 23189/Call-2)	12.50	11.77	44/2017-18 dt:11.01.2018	Bhavani Constructions		work under progress
29	Construction of Samudaya Bhavan for SC Community in 1) Nideban Village, 2) Shivni Village, & 3) Ambesangvi Village under SCP Scheme and Construction of CC Road & Drain for SC Ward in 1) Hunji (K) village & 2) Kasartugaon Village under SCP in Bhalki Taluka of Karanja Project (Indent No : 23199)	137.50					Under agreement stage
30	Construction of CC Road & Drain for SC Ward in Talwad (M) Village in Bhalki Tq	50.00	44.28	42/2017-18 dt:11.01.2018	C.J Jante		work under progress
31	Construction of CC Road & Drain for SC Ward in bhatambra Village in Bhalki Tq	25.00					Under agreement stage
32	Construction of CC Road in SC ward at Mustapur and Muchalamb village's in Basavakalyan Taluka. (Indent no-23060)	70.00	59.13	60/2017-18 dt:09.02.2018	ಶ್ರೀ ಮಹಿಪಾಳಯ್ಯ ಕರೀಮಲ	4.34	work under progress
33	Construction of CC Road in SC Ward at Togalur Village in Basavakalyan Taluka (Indent no-23058)	10.00	9.35	43/2017-18, Dated- 18-01-2018	ಶ್ರೀ ಸಂಜಯ ಚವ್ವಾಣ		work under progress
34	Construction of CC Road in SC ward at Gorta (B) village in Basavakalyan Taluka (Indent no-23059)	20.00	17.42	20/2017-18, Dated- 11-12-2017	ಶ್ರೀ ಹುಲಗವ್ವ ಜ. ಹುಲಮನಿ	8.89	work under progress
35	Construction of CC Road and Side Drian in SC Ward @ Honalli Village in Bhalki Taluka (Indent no-23094)	25.00	21.35	39/2017-18, Dated- 09-01-2018	ಶ್ರೀ ಶಂಕರ್‌ರಾಜ್.ಎಸ್.ಪಾಟೀಲ್		work under progress
36	Construction of CC Road in Hallikhed (K) , Chitakota village of Humnabad Taluka And Construction of CC Road in Masal Thanda, Samudaya Bhavan in Shivaram Thanda of Basavakalyan Taluka of Humnabad Constituency under SCP. (Indent no-23070)	78.00	71.70	61/2017-18 9.02.2018	ಶ್ರೀ ರಿಯಾಜುದ್ದೀನ್ ಪಟೇಲ್	33.53	work under progress
37	Construction of Samudaya Bhavan in Shankru Thanda of Basavakalyan Taluka, Humnabad Constituency. (Indent no-23072)	12.00	10.92				Tender under evaluation
38	Construction of Check Dam to Lingachan Nalain Kherda (B) village of Basavakalyan Taluka, Humnabad Constituency. (Indent no-23071)	10.00	10.28	35/2017-18 8.01.2018	ಶ್ರೀ ಸಂಜಯ ಚವ್ವಾಣ		work under progress

17

Sl. No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
Rs. in lakhs							
Sl. No.	Name of the work	Estimated amount	Tender Amount	Agreement No & date	Name of the Contractor	Expenditure	Remarks
<b>TSP</b>							
1	Construction of Samudaya Bhavan at Ballur village in Bhalki Taluka	10.00	9.45	62/2017-18 dated:09/02/2018	Sri eshwar.B	0.00	Work under progress
2	Construction of C.C. road and drain of village Sindabandagi(TSP), Hilaipur (TSP) & Markat (TSP) Hallikhed (B) in humnabad taluka Dist: Bidar under SCP for the year 2017-18	29.00	26.05	46/2017-18 dated:30/12/2017	Sri Shakil patel	12.34	Work under progress
3	Construction of C.C. road and drain of village Bohtagi (TSP), Nimbur (TSP) Hallikhed (B) & Sitalagera (TSP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18	27.00	24.38	48/2017-18 dated: 30/12/2017	Sri Shakil patel	2.21	Work under progress
4	Construction of C.C. road and drain Amerabad wadi(TSP) sitalagera (SCP) in humnabad taluka Dist: Bidar under SCP for the year 2017-18	4.00	3.67	54/2017-18 dated:06/01/2017	Sri Vajinath	0.00	Work under progress
5	Construction of ST Samuday Bhavan at Sirsi (S) village in Bidar Taluka	20.00	0.00		KRIDL	0.00	Work handed over to KRIDL
6	Construction of ST-Samuday Bhavan at Sangolagi village in Bidar Taluka	10.00	0.00		KRIDL	0.00	Work handed over to KRIDL
7	Construction of CC Road and drain at Sirsi (A) village in Bidar Taluka	38.00	0.00		KRIDL	0.00	Work handed over to KRIDL
8	Construction of CC Road and drain at Nelwad village in Bidar Taluka	7.00	0.00		KRIDL	0.00	Work handed over to KRIDL
9	Construction of CC Road and drain at Bhairanalli village in Bidar Taluka	10.00	0.00		KRIDL	0.00	Work handed over to KRIDL
10	Construction of CC Road and drain at Sangolagi village in Bidar Taluka	15.00	0.00		KRIDL	0.00	Work handed over to KRIDL
11	Construction of Samudaya Bhavan for ST Community in 1) Masimadu Village, 2) Shivni Village & 3) Bhatambra Village under TSP Scheme and Construction of CC Road & Drain for ST Ward in 1) Kunbhelgi Village under TSP in Bhalki Taluka of Karanja Project (Indent No :23206)	90.00	0.00			0.00	Agreement to be excuted
12	Construction of Samudaya Bhavan (TokariKoli) in chitakota village of Humnabad Taluka and CC Road in Dhannura (R) village, Basavakalyan Taluka of Humnabad Constituency (Indent no-23073)	27.00	23.96	38/2017-18, Dated-09-01-2018	ಶ್ರೀ ಶಂಕರ್‌ಪ್ಪ ಎಸ್. ಪಾಟೀಲ	10.71	work under progress
13	Construction of CC Road in ST ward in Hallikhed (K) Village of Humnabad Taluka (Indent no-23074)	13.00	11.93	35/2017-18, Dated-03-01-2018	ಶ್ರೀ ಸುರೇಶ್‌ಕುಮಾರ್ ಸಿ. ಮರಣ್ಣಾ	8.53	work under progress
14	Providing irrigation facility by drilling Bore in Sy.No. 120 Smt. Laxmibai w/o Madeppa in Kandagali village of Humnabad Taluka.(Indent No-24323)	4.00	3.56	44/2017-18, Dated-23-01-2018	ಶ್ರೀ ಮಹಾದೇವ ಹರೂರಿ	3.50	work under progress
15	Construction of CC Road in ST ward at Togalur village in Basavakalyan Taluka (Indent no-23062)	40.00	39.56	29/2017-18, Dated-03-01-2018	ಶ್ರೀ ವೈಜನಾಥ	10.99	work under progress
16	Construction of CC Road in ST ward at Muchalamb, Gorta (B) and Dhannura (K) village's in Basavakalyan Taluka (Indent no-23061)	60.00	53.67	40/2017-18, Dated-09-01-2018	ಶ್ರೀ ಮಹಿಪಾಳಯ್ಯ ಹಿರೇಮಠ	0.00	work under progress